

Tel: 6-5112

270 Hathaway Rd. 38

#25903

April 20, 1961
Elmwood Enterprises
W.S.Cornell St., N x Templeton St.

Please install 1" City Meter & 1"
Copper service to supply house. Main to be
extended.

Measures of 1" curb stop:

N x N line of Templeton St.	128.2 ft.
E x W line of Cornell St.	8.0 ft.
N x S line of House	.6 ft.

Line to main is 14 ft.

Work done on May 15, 1961.

(over)

45 ft. of 1" cop. inside Alfonso Dec. 11, 1962

By owner

P 14 ft. of 1" copper tubing type K, soft.....	8.82
Labor.....	11.50
P 1-1" corporation, fig. 438 - R.H.....	
P 1-1" cop. to cop. stop, fig. 415 - R.H.....	
P 1-#1 Caldwell Stop Box, complete.....	
Carting.....	2.00
Tapping machine use.....	5.00
Moto-crane use.....	3.50
Loader use.....	3.50