

Tel: 6-5112

270 Hathaway Rd.

April 20, 1961

#25904

Elmwood Enterprises

E.S. Cornell St., N x Templeton St.

Please install 1" City Meter & 1"
Copper service to supply house. Main to be
extended.

Measures of 1" curb stop:

N x N line of Templeton St. 110.2 ft.

W x E line of Cornell St. 7.7 ft.

~~S x N " Building 12.6~~

Line to main is 36 ft.

Work done on May 15, 1961.

(over)

49' inside by owner - Alfonso Jan. 24, 1963

P 36 ft. of 1" copper tubing type K, soft.....	22.68
Labor.....	14.82
P 1-1" corporation, fig. 438 - R.H.....	
P 1-1" cop. to cop. stop, fig. 415 - R.H.....	
P 1-#1 Caldwell Stop Box, complete.....	
Carting.....	2.--
Tapping machine use.....	5.--
Moto-crane use.....	7.--
Lgader use.....	3.50

Additional Measures
318 Cornell St.

Oct. 22, 1985
Ser. #25904-1"

S x S line house
W x W line house

12.5 ft.
32.5 ft.

J. Rodrigues

