

Tel: 6-5112

270 Hathaway Rd.

April 20, 1961

#25912

Elmwood Enterprises

N.S. Templeton St., E x Cornell St.

Please install 1" City Meter & 1"
Copper to supply house. Main to be extended.

Measures of 1" curb stop:

E x E line of Cornell St. 248.1 ft.

S x N line of Templeton St. 8.0 ft.

E x E line of House 1.0 ft.

Line to main is 36 ft.

Work done on May 11, 1961

(over)

45' of 1" copper tubing inside 12-28-62 -

A. B. Camara

P 36 ft. of 1" copper tubing type K, soft.....	\$ 22.68
Labor.....	14.82
P 1-1" corporation, fig. 438 - R.H.....	
P 1-1" cop. to cop. stop, fig. 415 - R.H.....	
P 1-Caldwell #1 stop box, complete.....	
Certing.....	2.00
Tapping machine use.....	5.00
Moto-crane use.....	7.00
Loader use.....	3.50