

Tel: 6-5112

270 Hathaway Rd.

April 20, 1961

#25913

Elmwood Enterprises

N.S. Templeton St., E x Cornell St.

Please install 1" City Meter & 1"
Copper service to supply house. Main to be
extended.

Measures of 1" stop box:

E x E line of Cornell St.

154.3 ft.

S x N " of Templeton St.

8.0 ft.

W x E " House

6.6

Line to main is 36 ft.

Work done May 10, 1961

(over)

44 ft. by owner 6-7-63 from property line to
meter inside cellar - Barboza

P 36 ft. of 1" copper tubing type E, soft.....	\$ 22.68
Labor.....	14.82
P 1-1" corporation, fig. 438 - R.H.....	
P 1-1" cop. to cop. stop, fig. 415 - R.H.....	
P 1-Caldwell Stop Box, complete(#1).....	
Carting.....	2.00
Tapping machine use.....	5.00
Moto-crane use.....	7.00
Loader use.....	3.50

~~1-1" cop. to cop. stop, fig. 415 - R.H.....~~
~~1-1" cop. to cop. stop, fig. 415 - R.H.....~~