

Tel: 4-2976

101 Tallman St.

April 26, 1961

#25918

William Laprise

N.S. Pequot St., W x Acushnet Ave.

Please install $3/4$ " City Meter & $3/4$ " Copper service to supply bungalow. Box on taker's land. Will notify when ready. On existing main. 20¢ AGREEMENT.

Measure of $3/4$ " stop box:

W x W line of Acushnet Ave.

375.5 ft.

S x N line of Pequot St.

7.5 ft.

E x W line of house

14.5 ft.

Line to main - 32 ft.

Work done May 3, 1961

(over)

P 42 ft. of 3/4" copper tubing type K, soft.....	\$ 22.68
Labor.....	34.32
P 1-3/4" corporation, fig. 438 - R. H.....	
P 1-3/4" cop. to cop. stop, fig. 415 - R. H.....	
P 1-Caldwell Stop Box, complete.....	
Carting.....	2.00
Tapping machine use.....	3.00
Moto-crane use.....	10.50
Loader use.....	7.00
1-Street Cut: 18' x 2 1/2' - Terred gravel.....	
1-Sidewalk Cut: 6' x 2' - Dirt.....	