

Tel:

136 Earle St.

April 28, 1961

#25919

Church of Immaculate Conception
N.S.#167 Davis St., E x No.Front St.

Please install 1" City Meter & 1"
Copper service to supply house. Replaces 5/8"
Ser. #10593 to be discontinued.

Measure of 1" Stop:

E x E line No. Front St.	78.3
S x N " Davis St.	8.0
W x E " House	13.6

Main is 32 ft. S x N line

Work done May 1, 1961

(over)

P	43 ft. of 1" copper tubing type K.....	\$ 28.81
	Labor.....	\$ 84.24
P	1-1" corporation, fig. 438 - R. H..	\$
P	1-1" cbp. to cop. stop, fig. 415.....	\$
P	1 Caldwell stop box, complete.....	\$
	Carting.....	\$ 2.--
	Tapping machine use.....	\$ 5.--
	Compressor use.....	\$ 9.--
	1 sidewalk cut: 5' x 4' Cement.....	
	1 street cut: 6' x 2' Warrenite.....	