

246 Bolton Street

May 5, 1961

#25924

New Bedford Revolver & Rifle Club
N.E. Cor. #246 Bolton & Frank Sts.

Please install $3/4$ " City Meter &
 $3/4$ " Copper service to supply club house. Main
to be extended. 50¢ AGREEMENT.

Measures of $3/4$ " cop. to cop. stops:

E x E line of Bolton St. 11.5 ft.

S x N line of Frank St. 8.2 ft.

E x W line of building 11.2 ft.

Main to line is 32 ft.

Work done on June 21, 1961.

(over)

✓ 46 ft. of 3/4" copper tubing type X, soft..... \$ 33.44

labor..... 19.38

✓ 1-3/4" corporation, fig. 438-R.H.....
✓ 1-3/4" cop. to cop. stop, fig. 415-R.H.....
✓ 1-1/2 Caldwell stop box, complete.....

cutting.....

tapping machine use.....

compressor use.....

ho-to-cryne use.....

loader use.....

1-5'x6' cut: 15' x 24' = 011 & gravel.....

1-5'x6' cut: 10' x 24' = dirt.....

3.50

7.00

3.00

3.00

2.00