

Tel: 5-4268

40 Rutland St.

May 9, 1961

#25926

Jose Souza

W.S. Lawrence St., S x Holyoke St.

Please install 3/4" City Meter &
3/4" Copper service to supply bungalow. Lay
with drain. On existing main.

Measures of 3/4" curb stop:

S x S line Holyoke St.	247.5 ft.
N x S line of house	20.8 ft.
E x W line of Lawrence St.	7.6 ft.

Line to main is 18 ft.

Service laid with the drain.

Work done on May 18, 1961

(over)

P 38 ft. of 3/4" copper tubing type K, soft.....	16.72
Labor.....	14.70
P 1-3/4" corporation, fig. 438 - R.H.....	
P 1-3/4" cop. to cop. stop, fig. 415 - R.H.....	
P 1-#1 Caldwell Stop Box, complete.....	
Carting.....	2.00
Tapping machine use.....	3.00
Loader use.....	7.00