

Tel: 5-3274

1013 Victoria St.

May 19, 1961

#25931

Ronald M. Vigeant
S.E.Cor. Prescott St. & Brockton
St.

Please install 1" City Meter &
1" Copper service to supply bungalow. Lay with
drain.

Measure of 1" Stop:

S x S line Brockton St.	42.3
W x E " Prescott St.	8.0
N x S " House	17.2

Main is 32 ft. W x E line

Partly laid with drain

Work done June 20, 1961

(over)

P 56 ft. of 1" copper tubing type K, soft	\$	35.28
Labor.....	\$	34.14
P 1-1" corporation, fig. 438 - Red Hed...	\$	
P 1-1" cop. to exp. stop, fig. 415 - H.M.	\$	
P 1 Caldwell stop box, complete #1.....	\$	
Carting.....	\$	2.--
Tapping machine use.....	\$	5.--
Compressor use.....	\$	3.--
Loader use.....	\$	7.--