

Tel: 7-0771

P.O.Box 703

May 26, 1961

#25934

Quaker Oats

S.S. Hillman St., E x Railroad tracks

Please install $3/4$ " Copper service to supply office. Temporary service. Will notify when ready.

Measures of $3/4$ " curb stop:

W x S line of Hillman St.

4.4 ft.

E x E line Railroad Track

58.3 ft.

Main to line is 14 ft.

Work done on June 28, 1961

(over)

P 23 ft. of 3/4" copper tubing type K, soft.....	\$ 10.12
Labor.....	8.40
P 1-3/4" corporation, fig. 438 - R.H.....	
P 1-3/4" cop. to cop. stop, fig. 415 - R.H.....	
P 1-#1 Caldwell stop box, complete.....	
Carting.....	2.--
Tapping machine use.....	3.--