

Tel: 9-6719

475 Cottage St.

June 12, 1961

#25941

Sergi Iacaponi

E.S. Elmwood Rd., N x Hathaway Rd.

Please install 1" City Meter &
1" Copper service to supply ranch house. Will
notify when ready. On existing main. 50¢
AGREEMENT.

Measure of 1" curb stop:

N x N line of Hathaway Road
W x E line of Elmwood Road
S x N line of house

185.7 ft.
7.8 ft.
15.4 ft.

Main to line is 32 ft.

Work done on June 15 & 16, 1961

(over)

P 47 ft. of 1" copper tubing type K, soft.....	\$ 29.61
Labor.....	19.74
P 1-6" x 1"-H10527 Mueller D.S. Clamp.....	
P 1-1" corporation, fig. 436 - R.H.....	
P 1-1" cop. to cop. stop, fig. 415-R.H.....	
P 1-#1 Caldwell Stop Box, complete.....	
Carting.....	1.00
Tapping Machine Use.....	5.00
Moto-crane Use.....	7.00
1-Street Cut: 18' x 2 $\frac{1}{2}$ ' - Tar Gravel.....	
1-Sidewalk Cut: 10' x 2' - Dirt.....	