

Box 5, Acushnet Station
New Bedford, Mass.

June 14, 1961

#25943

Albert LaPlante

S.S.#106 Howard Ave., E x Acushnet
Ave.

Please install $3/4$ " City Meter &
 $3/4$ " Copper service to supply bungalow. Lay
with drain.

Measure of $3/4$ " copper stop:

E x E line of Acushnet Ave.	279.5 ft.
E x W line of house	5.5 ft.
N x S line of Howard Ave.	7.8 ft.

Mainto line is 18 ft.

Work done on June 15, 1961

Service laid with drain.

(over)

P 41 ft. of 3/4" copper tubing type K, soft.....	\$ 18.04
Labor.....	20.92
P 1-3/4" corporation, fig. 438 - R.H.....	
P 1-3/4" cop. to cop. stop, fig. 415 - R.H.....	
P 1-#1 Caldwell Stop Box, complete.....	
Carting.....	2.--
Tapping Machine Use.....	3.--
Bulldozer Use.....	7.--