

TEL: 2-3539

976 Rockdale Ave.

June 16, 1961

#25945

Bernard Flynn

N.S. Macomber St., E x Rockdale Ave.

Please install 1" City Meter & 1"
Copper service to supply cottage. Will notify
when ready.

Measures of 1" curb stop:

E x E line of Rockdale Avenue	200.4 ft.
S x N line of Macomber St.	7.8 ft.
W x E line of house	15.4 ft.

Line to main is 32 ft.
Work done on July 31, 1961

Service laid to property line.

(over)

P 32 ft. of 1" copper tubing type K, soft.....	20.16
Labor.....	63.36
P 1-1" corporation, fig. 438 - R.H.....	
P 1-1" cop. to cop. stop, fig. 415 - R.H.....	
P 1-#1 Caldwell stop box, complete.....	
Carting.....	2.00
Tapping machine use.....	5.00
Compressor use.....	9.00
2-Street Cuts: 5' x 3', 6' x 3' - Oiled Gravel	
1-Sidewalk Cut: 4' x 3' - Dirt.....	
P 1-8" x 1" Double-strap Saddle-Mueller-H-10531.	