

Tel: 2-1519

99 Ash St.

June 19, 1961

#25946

Robert M. Lumiansky

W.S.#99 Ash St., S x Maple St.

Please install 1" City Meter & 1" Copper service to supply cottage. Replaces 5/8" Ser. #14272 to be discontinued. Will notify when ready.

Measures of 1" curb stop:

S x S line of Maple St.

143.0 ft.

E x W line of Ash St.

6.4 ft.

N x S line of house

14.1 ft.

Main to line is 14 ft.

Work done on June 27, 1961.

(over)

P 39½ ft. of 1" copper tubing type K, soft.....	\$ 24.89
Labor.....	44.94
P 1-1" corporation, fig. 438 - R.H.....	
P 1-1" cop. to cop. stop, fig. 415 - R.H.....	
P 1-#1 Caldwell stop box, complete.....	
Carting.....	2.00
Tapping machine use.....	5.00
Compressor use.....	4.50
1-Sidewalk Cut: 4' x 4' - Cement.....	
1-Street Cut: 5' x 2' - Warrenite.....	