

July 10, 1961

80 Summit St. Tel. 3-2989

#25956 A. Plante & Son
N. S. Peckham Road, E. x Acushnet Ave.

Please install $3/4"$ City Meter and $3/4"$
Copper service to supply bungalow.

Main to be extended. 25¢ agreement

Measures of $3/4"$ and stop:

W x W line of Upland St.	238.0 ft.
S x N line of Peckham Rd.	7.5 ft.
W x E line of house	16.4 ft.
S x S line of house	42.7 ft.

Line to main is 32 ft.

Work done on Aug. 7-8, 1961

33 ft. of $3/4"$ Copper from line to cellar supplied by
owner (over)

P 32 ft. of 3/4" copper tubing type K, soft.....	\$ 14.08
Labor.....	95.52
P 1-3/4" corporation, fig. 438 - R.H.....	
P 1-3/4" conl to cop. stop, fig. 415 - R.H.....	
P 1-#1 Caldwell Stop Box, complete.....	
Certing.....	3.00
Tapping machine use.....	3.00
Compressor use.....	6.00
Moto-crane use.....	14.00
Loader use.....	7.00
1-Street Cut: 18' x 10' - Pon. Macadam.....	
3-lbs. of gelatin.....	
10-detonator caps.....	