

907

July 10, 1961

#25960 A. Plante & Son
N. S. Peckham Rd., E x Upland St.

Please install $3/4$ " City Meter and $3/4$ "
Copper service to supply bungalow.
Main to be extended. 25¢ agreement.

Measure of $3/4$ " Stop:

E x E line Upland St.	322.9 ft.
S x N " Peckham Road	7.0 ft.
W x E " House	2.0 ft.

Laid to 1 ft. inside property line
Work done August 10, 1961

S x S line House 40.7 ft.

(over)

P 33 ft. of 3/4" copper tubing K, soft..	\$	14.52
Labor.....	\$	27.30
P 1-3/4" corporation, fig. 438 - R. H....	\$	
P 1-3/4" cop. to cop. stop, fig. 415....	\$	
P 1 #1 Caldwell stop box, complete.....	\$	
Carting.....	\$	2.--
Tapping machine use.....	\$	3.--
Motocrane use.....	\$	7.--
Loader use.....	\$	7.--
1 street cut: 12' x 3' Tar.....	\$	