

899

July 10, 1961

#25961 A. Plante & Son
N. S. Peckham Rd., E x Upland St.

Please install $3/4$ " City Meter and
 $3/4$ " Copper service to supply bungalow.
Main to be extended. 25¢ agreement.

Measure of $3/4$ " Stop:

E x E line Upland St.	403.9 ft.
S x N " Peckham Road	7.3 ft.
W x E " House	2.0 ft.

Laid to 1 ft. inside property line

Work done August 10, 1961

S x S line House 43.0 ft. (over)

P 33 ft. of 3/4" copper tubing type K...	\$ 14.52
Labor.....	\$ 27.30
P 1-3/4" corporation, fig. 438 - R. H....	\$
P 1-3/4" cop. to cop. stop, fig. 415....	\$
P 1 C. I. #1 Caldwell stop box, complete	\$
Carting.....	\$ 2.--
Tapping machine use.....	\$ 3.--
Motocrane use.....	\$ 7.--
Loader use.....	\$ 7.--
1 street cut: 12' x 3' tar.....	\$