

July 10, 1961

#25962 A. Plante & Son
N. S. Peckham Rd., E x Upland St.

Please install 3/4" City Meter and 3/4"
Copper service to supply bungalow.
Main to be extended. 25¢ agreement.

Measure of 3/4" Stop:

E x E line Upland St.	505.4
S x N " Peckham Road	7.5
E x Pole 7796	67.0

Laid to 1 ft. inside property line

Work done August 10, 1961

(over)

P 33 ft. of 3/4" copper tubing K, soft..	\$ 14.52
Labor.....	\$ 27.30
P 1-3/4" corporation, fig. 438 - R. H....	\$
P 1-3/4" cop. to cop. stop, fig. 415....	\$
P 1 #1 Caldwell stop box, complete.....	\$
Carting.....	\$ 2.--
Tapping machine use.....	\$ 3.--
Motocrane use.....	\$ 7.--
Loader use.....	\$ 7.--
1 street cut: 12' x 3' Tar.....	\$

Corrected Measures
N.S. Peckham Rd. E x
Upland St.

June 27, 1979
Ser. # 25962 - 3/4"

W x W line No. West St.	58.2 ft.
(Acushnet, Mass.)	
S x N line Peckham Rd.	7.5 ft.
E x E line House	10.2 ft.
S x S line House	36.5 ft.

LINE SERVICE

Camera

