

85 Rounds St. Tel. 3-6910

July 10, 1961

#25963 Joseph Dias
S. S. Lemos St., W x Rockdale Ave.

Please install 1" City Meter and
1" Copper service to supply bungalow.
On existing main. 50¢ agreement.

Measures of 1" curb stop:

W x W line of Rockdale Ave. 159.1 ft.

N x S line of Lemos St. 4.3 ft.

E x W line of house 17.3 ft.

Line to main is 14 ft.

Work done on August 2, 1961 (over)

Service laid to 2 ft. inside property line.

24 ft. inside by owner 10-5-61 - Barboza

P 16 ft. of 1" copper tubing type K, soft.....	\$ 10.08
Labor.....	40.80
P 1-1" corporation, fig. 438 - R.H.....	
P 1-1" cop. to cop. stop, fig. 415 - R.H.....	
P 1-#1 C.I. Caldwell stop box, complete.....	
Carting.....	2.00
Tapping machine use.....	5.00
Compressor use.....	9.00
1-Street Cut: 5' x 2' - Dil & Gravel.....	
1-Sidewalk Cut: 5' x 2' - Dirt.....	
P 1-8" x 1" Tapping Saddle(Double Strap)-Mueller H-10531.....	