

Tel: 4-1529
or 2-3583

27 Milton St.

July 25, 1961

#25974

George Oliver

N.E. Cor. Jenney Lind & Lexington Sts.

Please install 1" City Meter & 1 $\frac{1}{4}$ "
Copper service to supply bungalow. Lay with
drain.

Measures of 1 $\frac{1}{4}$ " curb stop:

E x E line of Jenny Lind St.

51 ft.

S x N line of Lexington St.

8.4 ft.

W x E line of house

0.3 ft.

Line to main is 32 ft.

Work done on August 15 & 16, 1961

Service laid with the drain.

(over)

P 56 ft. of 1½" copper tubing type K, soft.....	\$ 43.68
Labor.....	32.16
P 1-1½" corporation, fig. 438 - R.H.....	
P 1-1½" cop. to cop. stop, fig. 415 - R.H.....	
P 2-1½" x 1½" cop. to cop. eplgs., A-1585.....	
P 1-#1 Caldwell Stop Box, complete.....	
Carting.....	4.—
Tapping machine use.....	7.—
Compressor use.....	3.—
Loader use.....	7.—
1-Street Cut: 5' x 2' - Pen. Macadam.....	
P 1-6" x 1½" Double strap Saddle, Mueller.....	