

Tel: 7-7225

07 Cottage St.

July 31, 1961

#25977

Edith Peirce Baker

W.S.#85-7 Cottage St., S x Hawthorn
St.

Please install 1" City Meter & 1 $\frac{1}{4}$ "
Copper service to supply house. Replaces Ser.
#8588 5/8" to be discontinued. Will notify
when ready.

Measures of 1 $\frac{1}{4}$ " curb stop:

N x N line of Grove St. 139.8 ft.

E x W line of Cottage St. 5.3 ft.

N x S line of house 7.6 ft.

Main to line is 14 ft.

Work done on August 1, 1961

(over)

40 ft. of 1½" copper tubing type K, soft.....	\$ 31.20
Labor.....	64.32
1-1½" corporation, fig. 438 - R.H.....	
1-1½" cop. to cop. stop, fig. 415 - R.H.....	
1-#1 C.I. Caldwell stop box, complete.....	
Certing.....	2.00
Tapping machine use.....	7.00
Compressor use.....	9.00
1-Street Cut: 6' x 2' - Warrenite.....	
1-Sidewalk Cut: 6' x 2' - Dirt.....	
1-Double Strap Saddle, Mueller, 8" x 1½"-H-10531	