

Tel: 3-9047

212 Smith St.

#25982

July 31, 1961

Allen Haskell

S.S.#212 Smith St., W x Chancery St

Please install $3/4$ " City Meter &
 $3/4$ " Copper service to supply cottage. Re-
places $5/8$ " Ser. #2617 to be discontinued.

Measure of $3/4$ " Stop:

W x N line Chancery St.

45.9

N x S " Smith St.

6.1

W x E " House

4.2

Main is 14 ft. N x S line

Work done August 2, 1961

(over)

P 22 ft. of 3/4" copper tubing R, sort.	9.68
Labor.....	48.--
P 1-3/4" corporation, fig. 438 - R. H.	
P 1-3/4" con. to cor. stop, fig. 415.	
P 1 G. 3/4" Caldwell No. 1 stop box.	
Carting	2.--
Tapping machine use.....	3.--
Compressor use.....	6.--
1 street cut: 6' x 2' Pen. Mac.	
2 sidewalk cuts: 4' x 4' & 2' x 2'	
Blacktop.....	