

Tel: 6-4895

936 Rockdale Ave.

Sept. 12, 1961

#25999

Paul T. Malone

S.S. Lexington St., N X Jenny Lind St.

Please install 1" City Meter & 1" Copper service to supply bungalow. Lay with drain on existing main.

Measure of 1" curb stop:

E x E line of Cornell St.

261.3 ft.

N x S line of Lexington St.

8.0 ft./

W x E line of house

3.2 ft.

Line to main is 18 ft.

Service laid with drain.

Work done on September 27, 1961

P	41 ft. 1" copper tubing type K., soft.....	\$32.80
	Labor.....	26.04
P	1-1" corporation, fig. 438- R.H.....	
f	1-1" cop. to cop. stop, fig 415- R.H.....	
	1- #1 Caldwell Stop Box, complete.....	
	Carting.....	2.—
	Tapping machine use.....	5.—
	Loader use.....	7.—