

Tel: 6-6407

87 Deane St.

Sept. 14, 1961

#26001

Paul N. Anthony

W.S. Nautilus St., S x Coral St.

Please install 1" City Meter & 1"
Copper service to supply bungalow. Lay with
drain.

Measure of 1" Stop:

S x S line Coral Street	117.0	
E x W " Nautilus Street	7.8	7.8
N x S " House	0.5	

Laid with drain

Work done Sept. 19, 1961

(over)

P	46 ft. of 1" copper tubing K, soft....	\$ 36.80
	Labor.....	\$ 19.54
P	1-1" corporation, fig. 438 - R. H....	\$
P	1-1" cop. to cop. stop, fig. 415 -	\$
P	1 Caldwell Stop Box, complete #1.....	\$
	Carting.....	\$ 2.--
	Tapping machine use (drilling).....	\$ 5.--
	Loader use.....	\$ 7.--
P	1-8"x1" #H-10531 Mueller D. S. Clamp.	\$