

Tel: 4-5429

c/o Armand Silva, 1107 Rock-
dale Ave.

Sept. 25, 1961

#26007

George Xintaras

N.S. Nemasket St., W x Rockdale Ave.

Please install 1" City Meter & 1" copper
service to supply ranch house. Lay with drain.

Measures of 1" curb stop:

W X W line of Rockdale Ave.

190.3 ft.

S X N line of Nemasket St.

5.7 ft.

E X W line of house

3.0 ft.

Line to main is 32 ft.

Service laid with drain

Work done on October 9, 1961

P	61 ft. of 1" copper tubing type K, soft.....	\$ 48.80
	Labor.....	32.56
P	1- 1" cop. to cop. stop, fig. 415-R.H.....	
	1- 1" cop. to cop. plug., A-1552.....	
P	1- 1" corporation, fig. 438- R.H.....	
	1- 3"- 1" Saddle.....	
P	1- 1" Caldwell stop box, complete.....	
	Carting.....	2.-
	Drilling machine use.....	5.-
	Compressor use.....	3.-
	Loader use.....	7.-
	1- Street cut: 5' X 2'- Warrenite.	