

229 Harwich St., Tel. 5-3682

October 2, 1961

#26010 Norman L. Barriteau
W. S. Pine Ridge St., N x Hathaway Rd.

Please install 1" City Meter and 1"
Copper service to supply ranch house.
Main to be extended. 50¢

Measures of 1" curb stop	
N X W line of Hathaway Road	132.6 ft
E X W line of Pine Ridge St.	8.0 ft

Line to main is 14 ft.
Work done on October 19, 1961
Service laid to line

D	14 ft. of 1" copper tubing type K, soft.....	\$ 11.20
	Labor.....	11.50
P	1-1" corporation, fig. 438 R.H.....	
P	1-1" cop. to cop. stop, fig. 415 R.H.....	
	1- No.1 Caldwell stop box, complete.....	
	Carting.....	2.--
	Tapping machine use.....	5.--
	Moto Crane use.....	3.50
	Loader use.....	3.50

Service Extended

June 28, 1962

W. Side, Pine Ridge St., N x Hathaway Road

Service #26010 was extended from the property line
to meter inside building

23 ft. of 1" copper tubing type K, soft

Stock supplied & installed by owner's plumber,

G. Beaulieu

Service Remeasured:

N x N line	Hathaway Road	133.0
E x W	" Pine Ridge St.	9.0
S x N	" House	9.4

Fernandes

Barboza

