

22 TARKLIN BLVD

Oct 4, 1961
#26022 D.J. Realty
Lot 23 E.S. Ridgewood Rd. N x Little Oak Rd.

Please install 1" City Meter &
1" Copper service to supply house to curb stop
only. Main to be laid

Measures of 1" Stop:

N x N line Little Oak St.	221.8
W x E " . Ridgewood St.	6.0
S x N " House	10.4

Line Service

Main is 31 ft. W x E line

Work done November 9, 1961 (over)

40 ft. of 1" copper July 12, 1962 - Inspected by
J. Barboza

P	31 ft. of 1" copper tubing type K, soft	\$ 23.25
	Labor.....	\$ 14.82
P.	1-1" corporation, fig. 438 - Red Hed...	\$
P-	1-1" cop. to cop. stop, fig. 415 - R.H.	\$
P-	1 Caldwell Stop Box, complete.....	\$
	Carting.....	2.--
	Tapping machine use.....	\$ 5.--
	Motocrane use.....	\$ 7.--
	Loader use.....	\$ 7.--