

22 Tarkiln Hill Rd.

Oct. 4, 1961

#26024

D.J. Realty

Lot 24

E.S. Ridgewood Rd. N x Little Oak Rd.

Please install 1" City Meter &
1" Copper service to supply House to curb stop
only. Main to be laid

Measures of 1" Stop:

N x N line Little Oak St.	307.7
---------------------------	-------

W x E " Ridgewood St.	5.8
-----------------------	-----

S x N " House	10.5
---------------	------

Line service

Main is 31 ft. W x E line

Work done November 10, 1961

40 ft. of 1" cop. inside Barboza 10-30-62 (over)

p-	31' of 1" copper tubing type K, soft.	\$	23.25
	Labor.....	\$	14.82
p-	1-1" corporation, fig. 438 - R. H....	\$	
p-	1-1" cop. to cop. stop, fig. 415.....	\$	
p-	1 Caldwell Stop box, complete.....	\$	
	Carting.....	\$	2.--
	Tapping machine use....1.....	\$	5.--
	Motocrane use.....	\$	7.--
	Loader use.....	\$	7.--

5. L