

22 Tarkiln Hill Rd.

Oct. 4, 1961

#26030

D. J. Realty

Lot 27

E.S. Ridgewood Rd. S x Greenbrier Dr.

Please install 1" City Meter & 1"

Copper service to supply house to curb stop only.  
Main to be laid.

Measure of 1" Stop:

S x S line Greenbrier St. 191.8

W x E " Ridgewood St. 6.0

S x N " House 6.5

Main is 31 ft. W x E line

Line Service

Work done November 13, 1961

(over)

32 ft. of 1" copper tubing type K, soft July 12, 1962

Inspected by J. Barboza

|                                           |         |
|-------------------------------------------|---------|
| P-31 ft. of 1" copper tubing type K, soft | \$23.25 |
| Labor.....                                | \$14.82 |
| P-1-1" corporation, fig. 438 - Red Hed... | \$      |
| P-1-1" cop. to cop. stop, fig. 415 - R.H. | \$      |
| Carting.....                              | \$ 2.-- |
| Tapping machine use.....                  | \$ 5.-- |
| Motocrane use.....                        | \$ 7.-- |
| Loader use.....                           | \$ 7.-- |
| P-1 Caldwell stop box, complete (long)... | \$      |