

22 Tarkiln Hill Rd.

#26031  
Lot 7

Oct. 4, 1961

D. J. Realty

W.S. Ridgewood Rd. S x Greenbrier Dr.

Please install 1" City Meter &  
1" Copper service to supply house to curb stop  
only. Main to be laid

Measure of 1" Stop:

S x S line Greenbrier St. 185.2

E x W " Ridgewood St. 5.7

N x S line House 13.4

Main is 14 ft. E x W line

Work done November 13, 1961

30 ft. of 1" cop. inside Barboza 11-14-62

(over)

|                                          |          |
|------------------------------------------|----------|
| P, 14 ft. of 1" copper tubing type K,... | \$ 10.50 |
| Labor.....                               | \$ 11.50 |
| P- 1-1" corporation, fig. 438 - R. H.... | \$       |
| P- 1-1" cop. to cop. stop, fig. 415....  | \$       |
| P- 1 Caldwell stop box, complete (long). | \$       |
| Carting.....                             | \$ 2.--  |
| Tapping machine use.....                 | \$ 5.--  |
| Motocrane use.....                       | \$ 3.50  |
| Loader use.....                          | \$ 3.50  |