

22 Tarkiln Hill R.

Oct. 4, 1961

#26034
Lot 29

D.J. Realty

S.E. Cor. Ridgewood Rd. & Greenbrier Drive

Please install 1" City Meter &
1" Copper service to supply house to curb stop
only. Main to be laid

Measure of 1" Stop:

S x E line	Greenbrier St.	23.2
W x E	Ridgewood St.	6.0
S x N	House	10.0

Line service

Main is 31 ft. W x E line

Work done November 14, 1961

(over)

Owner installed 30' of 1" cop. 9-19-62 -Lownds
Fernandes

P-	31 ft. of 1" copper tubing type K.....	\$ 23.25
	Labor.....	\$ 14.84
P-	1-1" corporation, fig. 438 - Red Head	
P-	1-1" cop. to cop. stop, fig. 415.....	\$
P-	1 Caldwell stop box, complete. (long).	\$
	Carting.....	\$ 2.--
	Tapping machine use.....	\$ 5.--
	Motocrane use.....	\$ 7.--
	Loader use.....	\$ 7.--