

22 Tarkiln Hill Rd.

Oct. 4, 1961

#26036
Lot 30

D.J. Realty

N.E. cor. Ridgewood Rd. x Greenbrier
Drive.

Please install 1" City Meter and
1" Copper service to supply house to curb stop
only. Main to be laid

Measure of 1" Stop:

N x N line Greenbrier St.	32.5
W x E " Ridgewood St.	6.0
N x S line House	10.0

Line Service

Main is 31 ft. W x E line

Work done November 16, 1961 (over)

32 ft. of 1" cop. inside Abraham 11-15-62

P-31 ft. of 1" copper tubing type K,....	\$	23.25
Labor.....	\$	14.84
P-1-1" corporation, fig. 438 - Red Hed.	\$	
P-1-1" cop. to cop. stop, fig. 415.....	\$	
P-1 Caldwell stop box, complete.(long).	\$	
Carting.....	\$	2.--
Tapping machine use.....	\$	5.--
Motocrane use.....	\$	7.--
Loader use.....	\$	7.--