

22 Tarkiln Hill Rd.

Oct. 4, 1961

#26038
Lot 31

D. J. Realty

E.S. Ridgewood Rd. N x Greenbrier Dr.

Please install 1" City Meter &
1" Copper service to supply house to curb stop
only. Main to be laid

Measures of 1" Stop:

S x S line Pine Hill St.	120.1
--------------------------	-------

W x E " Ridgewood St.	5.8
-----------------------	-----

S x N " House	18.8
---------------	------

Line Service

Main is 31 ft. W x E line

Work done November 20, 1961

32' copper inside by owner 1-24-63 (over)

P-31' of 1" cop. tubing type K, soft....	\$	23.25
Labor.....	\$	14.82
P-1-1" corporation, fig. 438 - Red Hed.	\$	
P-1-1" cop. to cop. stop, fl. 415.....	\$	
P-1 Caldwell stop box, complete (long).	\$	
Carting.....	\$	2.--
Tapping machine use.....	\$	5.--
Motorcrane use	\$	7.--
Loader use.....	\$	7.--