

22 Tarkiln Hill Rd.

Oct. 4, 1961

D. J. Realty

#26040
Lot 32

S.E. Cor. Ridgewood Rd. & Pine Hill
Drive

Please install 1" City Meter and
1" Copper service to supply house to curb stop
only. Main to be laid

Measure of 1" Stop:

S x S line Pine Hill St. 42.9

W x E " Ridgewood St. 5.8

N x S line House 10.6

Line Service

Main is 31 ft. W x E line

Work done November 9, 1961 (over)

40 ft. of 1" cop. inside Barboza 11-14-62

P-31 ft. of 1" copper tubing type K, soft	\$23.25
Labor.....	\$14.82
P-1-1" corporation, fig. 438 - Red Hed...	\$
P-1-1" cop. to cop. stop, fig. 415 - B. H.	\$
P-1 Caldwell stop box, complete.....	\$
Carting.....	\$ 2.--
Tapping machine use.....	\$ 5.--
Motocrane use.....	\$ 7.--
Loader use.....	\$ 7.--