

#26044

Tel. 6-6382 63 Swift St.

Oct. 9, 1961

Albert Martin

N. S. Ricketson St., W x Rd. Fr. Blvd.
East

Please install 1" City Meter and 1"
Copper service to supply cottage.
Lay with drain. On existing main.
10¢

Measure of 1" Stop:

W x W line E. Rod. Fr. Blvd. 428.0 (over)

S x N " Ricketson St. 6.7
E x W " House 3.0

Main is on the 32 ft. line-Work done 11-21-61

P- 50' of 1" copper tubing type K, sdt.	\$ 37.50
Labor.....	\$ 46.62
P- 1-1" corporation, fig. 438 - Red Red.	\$
P- 1-1" cop. to cop. stop, fig. 415.....	\$
1 C. I. stop box, complete - Acushnet	\$
Carting.....	\$ 2.--
Tapping machine use.....	\$ 5.--
Compressor use.....	\$ 6.--
1 street cut: 7' x 2' Oil & Gravel..	\$