

Tel. 2-2276

2 Cornell Place

October 17, 1961

#26049 Antone Fojao
S. E. Cor. Durfee St. and Cedar St.

Please install 1" City Meter and 1"
Copper Service to supply bungalow.
Lay with drain.

Measures of 1" Stop:

W x W line Vine Street	16.5
N x S " Durfee Street	6.6
W x E " House	20.1

~~Partly~~ Partly laid with drain - Main is on the 14 ft. line
(over)

Work done November 7, 1961

P	25 ft. of 1" copper tubing type K, soft.....	\$ 18.75
	Labor.....	\$ 19.38
P	1-1" corporation, fig. 438 - Red Hed.....	\$
P	1-1" cop. to cop. stop, fig. 415 - Red Hed.....	\$
P	1 Caldwell stop box, complete.....	\$
	Carting.....	2.--
	Tapping machine use.....	5.--
	Loader use.....	7.--