

Tel: 4-9796

345 Brooklawn Ave.

Oct. 10, 1961

#26051

Mary Verissimo

N.W.Cor. #345 Brooklawn Ave., &
Lafayette St.

Please install $3/4$ " City Meter &
 $3/4$ " Copper service to supply house. Will
notify when ready. Replaces $3/4$ " Ser.#22510
to be discontinued.

Measure of $3/4$ " Stop:

W	x	W	line	Lafayette St.	58.9
S	x	N	"	Brooklawn Ave	7.4
E	x	W	"	House	1.6

Main is 32 ft. S x N line

Work done October 25, 1961

(over)

66' of 3/4" copper tubing type K, soft	\$ 36.96
Labor.....	\$ 78.72
1-3/4" corporation, fig. 438 - R. H....	\$
1-3/4" cop. to cop. stop, fig. 415....	\$
1 #1 Caldwell stop box, complete.....	\$
Carting.....	\$ 2.--
Drilling machine use.....	\$ 3.--
1 st. cut: 4' x 2' Warrenite.....	\$
1 st. cut: 6' x 2' Warrenite.....	\$
1 sidewalk cut: 8' x 2' dirt	
Compressor use.....	\$ 9.--
1-8"x3/4" #H-10531 D. S. Mueller Clamp	\$