

Tel: 7-7631

P.O.Box 2

Oct. 24, 1961

#26052 Greater New Bedford Chapter for
Retarded Children, Inc.
N.S. Smith St., W x Park St.

Please install 1" City Meter & 1 $\frac{1}{4}$ "
Copper service to supply school building.
~~Lay with drain.~~

Measures of 1" Curb Stop:

W x W line Park Street	105.0
S x N " S mith Street	4.0
W x E " House	7.0

Main is 26 ft. S x N line
Work done November 9, 1961

(over)

		54.56
P	62 ft. of 1 1/2" copper tubing type K, soft.....	56.32
	Labor.....	47.38
P	1-1 1/2" corporation, fig. 438 - Red Hed.....	
P	1-1 1/2" cop. to cop. stop, fig. 415 - Red Hed....	
P	1 Caldwell Stop Box, complete.....	
	Carting.....	2.00
	Tapping machine use.....	7.00
	Loader use.....	7.00
	Compressor use.....	6.00
	2-1 1/2" cop. to cop. cplgs., A-1585.....	
	1 street cut: 6' x 2' Warrenite.....	
	1 sidewalk cut: 4' x 2' dirt.....	
P	1-8"x1 1/2" #H-10531 Mueller D. Strap Saddle.....	