

Tel: 7-0344

5 Emery St.

Oct. 25, 1961

#26053

Fred Caton Jr.

E.S. Margaret St., N x Aquidneck St.

Please install $3/4$ " City Meter &
 $3/4$ " Copper service to supply cottage. Main to
be extended. 50¢ AGREEMENT.

Measure of $3/4$ " Stop:

N x N line Aquidneck St.

486.6

W x E " Margaret St.

7.8

S x S " House

0.5

Main is 32 ft. W x E line

Work done November 27, 1961

(over)

P-60 ft. of 3/4" cop. tub. type K, soft.	\$31.20
Labor.....	\$14.82
P-1-3/4" corporation, fig. 438-Red Hed.	\$
P-1-3/4" stop, cop. to cop - R. H.....	\$
P-1 Caldwell stop box, complete (long)	\$
Carting.....	\$2.--
Tapping machine use.....	\$3.--
Notocrane use.....	\$3.50
Loader use.....	\$3.50