

Tel: 2-9440

652 Summer St.

Oct. 31, 1961

#26055

Joseph Jardin

W.S. Lawrence St., N x Park Ave.

Please install 3/4" City Meter &
3/4" Copper service to supply bungalow.
Measure of 3/4" Stop:

Measure of 3/4" Stop:

S x S line Tarkiln Hill Rd.	303.6
E x W " Lawrence St.	6.2
S x S " House	3.9

Main is 14 ft. E x W line

Work done November 2, 1961

(over)

P-49'	of 3/4" cop. tubing, type L, soft..	\$	25.48
	Labor.....	\$	31.20
P	1-3/4" corporation, fl. 438 - R. H....	\$	
P	1-3/4" cop. to cop. stop, fig. 415....	\$	
P	1 Caldwell stop box, complete.....	\$	
	Carting.....	\$	2.--
	Tapping machine use.....	\$	3.--
	Compressor use.....	\$	6.--
	1 street cut: 8' x 2' Warrenite.....	\$	
P	1-8"x3/4" H-10531 Mueller D. S. Clamp..	\$	