

Tel: 5-0938

152 Maryland St.

Nov. 10, 1961

#26061

Camille J. Colangelo

S.S. Maryland St., W x Metcalf St.

#146 Maryland St.

Please install $3/4$ " city meter &
 $3/4$ " copper service to supply house. Lay
with drain.

Measure of $3/4$ " Stop:

W x W line Metcalf St. 279.7

N x S " Maryland St. 8.6

W x E " House 21.0

Main is 18 ft. N x S line

Work done December 1, 1961

(over)

Laid with drain

P-451' of 3/4" cop. tub. type K, soft.	\$	23.66
Labor.....	\$	18.60
P-1-3/4" corporation, fig. 438 -H. H.	\$	
P-1-3/4" cop. to cop. stop, fig. 415.	\$	
P-1 Caldwell stop box, complete (long)	\$	
Carting.....	\$	2.--
Tapping machine use.....	\$	3.--
Loader use.....	\$	7.--