

Tel: 7-7843

174 Union St.

#26063

Nov. 13, 1961

New Bedford Institution for Savings
S.W.Cor. Phillips Rd. & Maxine St.

Please install 3/4" City Meter &
3/4" Copper service to supply burgalow. Will
notify when ready. Special assessment.

Measures of 3/4" Stop:

N x N line Phillips Rd. (East)	919.2
N x Service #25642 House #1297	151.0
E x W line Phillips Rd.	6.1
N x S " House	1.9

Work done November 15, 1961

(over)

P 59 ft. of 3/4" cop. tubing type K.....	#	30.6
Labor.....	\$	28.86
1-3/4" corporation, fig. 438 - H. H..	\$	
1-3/4" cop. to cop. stop, fig. 415...	\$	
1 C. I. stop box, complete - Acushnet	\$	
Carting.....	\$	2.--
Tapping machine use.....	\$	3.--
Compressor use.....	\$	1.50
Motocrane use.....	\$	7.--
1 street cut: 16' x 24' Warrenite...	\$	

~~Corrected Measures~~
1303 Phillips Rd.

July 2, 1979
Ser. # 26063-3/4"

N x stop box 1297 Phillips Rd.	157.4 ft.
E x W line Phillips Rd.	7.5 ft.
N x S line House	14.4 ft.
E x E line House	33.1 ft.
S x Dar. Hy. on Phillips Rd.	37.5 ft.
W x face of curb	39.5 ft.

Camara, A.

