

Tel: 7-7843

174 Union St.

Nov. 13, 1961

#26064

New Bedford Institution for Savings
N.W. Cor. Phillips Rd. & Maxine St.

Please install 3/4" City Meter &
3/4" Copper service to supply bungalow. Will
notify when ready. **Special Assessment.**

Measure of 3/4" Stop:

N x N line Phillips Rd. (East)	2.9	1079.7
N x W Ser. #26063 line Rd.	6.2	160.5
N x W line Phillips Road	2.9	6.2
Work N x W line House	15, 1961	2.9

Work done November 15, 1961

(over)

Y	50 ft. of 3/4" cop. tub. type K, soft.	\$ 26.--
	Labor.....	\$ 28.86
D	1-3/4" corporation, fir. 438 - R. H....	\$
P	1-3/4" cop. to cop. stop, fir. 415....	\$
	1 C. I. stop Box, complete - Acushnet.	\$
	Carting.....	\$ 2.--
	Tapping machine use.....	\$ 3.--
	Compressor use.....	\$ 1.50
	Motocrane use.....	\$ 7.--
	1 street cut: 16" x 2 1/2" Warrenite....	\$