

Tel: 3-3553

468 Union St.

Nov. 14, 1961

#26065

Richard L. Lavimoniere

E.S. Ayer St., S x Sawyer St.

Please install 1" City Meter & 1" Copper service to supply ranch house. Main to be extended. Service to enter S x N line house 5'. 50¢ AGREEMENT.

Measure of 1" Curb Stop:

S x S line of Sawyer Street

131.4 ft.

W x E line of Ayer Street

6.5 "

S x N line of House

7.5

Main is 32 ft. W x E line

Work done November 22, 1961

(over)

P-	64 ft. of 1" copper tubing type K, soft.....	\$ 48.--
	Labor.....	12.54
P-	1-1" corporation, fig. 438 - R.H.....	
P-	1-1" cop. to cop. stop, fig. 415 - R.H.....	
	1- C.I. Stop Box, complete - Acushnet.....	
	Carting.....	2.--
	Tapping machine use.....	5.--
	Motocrane use.....	7.--
	Loader use.....	7.--