

Tel: 4-4328

333 Kempton St.

Nov. 14, 1961

#26066

Edmund Harrison

N.S. Maxfield St., W x Hunter St.

Please install 1" City Meter & 1"
Copper service to supply split-level house.
Lay with drain.

Measure of 1" stop:

W. x W. Line of Hunter St. 91.2 ft.

S. x N. Line of Maxfield St. 5.6 ft.

E. x E. Line of House 2.8 ft.

Main is 26 ft. S. x N. line

Laid with drain

Work done December 6, 1961

(over)

P- 53 ft. of 1" copper tubing type K, soft.....	\$ 39.75
Labor.....	27.90
P 1- 1" corporation, fig. 438 - R.H.....	
P 1- 1" cop. to cop. stop, fig. 415 - R.H.....	
P 1- Caldwell stop box, complete (long).....	
Certing.....	2.--
Tapping machine use.....	5.--
Loader use.....	7.--
Compressor use.....	6.--
1- Street cut: 5'x 2' - Warrenite.....	