

Tel. 2-4221

16 Elizabeth St.

Nov. 22, 1961

#26067

Joseph Ferreira

E.S. Rural St., N x Grape St.

Please install 1" City Meter & 1"
Copper service to supply ranch house. Lay with
drain. S x N line house approx. 15'.

Measure of 1" Stop:

N x N line Grape St.	78.0
W x E " Rural St.	5.0
N x S " House	22.0

Main is 26 ft. W x E line

Laid with drain

Work done December 1, 1961

(over)

P-47.5'	of 3/1" cop. tubing type K, S..	\$	35.63
	Labor.....	\$	26.04
P-1-	3/1" corporation, fig. 438 - R.H..	\$	
P-1-	3/1" cop. to cop. stop, fig. 415....	\$	
P-1	Caldwell Stop box, complete (long)..	\$	
	Carting.....	\$	2.--
	Tapping machine use.....	\$	5.--
	Loader use.....	\$	7.--
	Motocrane use.....	\$	7.--
	1 street cut: 17' x 4' Warrenite...	\$	