

Tel: 6-8396

77 Delano St.

Nov. 30, 1961

#26068

Walter O. Kenyon

W.S. Caroline St., S x Durfee St.

Please install 1" City Meter & 1"
Copper service to supply house. Lay with
drain.

Measures of 1" stop:

S x S line of Durfee St. 270.7 ft.

E x W line of Caroline St. 7.8 ft.

N x S line of House 17.3 ft.

Main is 18 ft. E x W line

Laid with drain

Work done December 7, 1961

(over)

P-55 ft. of 1" copper tubing type K, soft.....	\$ 41.25
Labor.....	15.34
P-1- 1" corporation cplg., fig. 438- R.H.....	
P-1- 1" cop. to cop. stop, fig. 415- R.H.....	
P-1- Caldwell stop box complete (long).....	
Carting.....	2.00
Tapping machine use.....	5.00
Loader use.....	7.00