

Tel: Cy. 5-9609

Feb. 1, 1962

#26080

Helen R. Maynard

S.S.Churchill St., W x Bartlett St.

Please install $3/4$ " City Meter &
 $3/4$ " Copper service to supply house. On existing
main. Will notify when ready. 50¢ AGREEMENT.

Measure of $3/4$ " Copper Stop:

N x W line Bartlett St.	231.7
N x S " Churchill St.	8.1
W x E " house	2.2

Main to line is 18 ft.

Work done March 20, 1962

P 47 ft. copper tubing type K, soft	\$24.44
Labor.....	\$ 21.--
P 1-3/4" corporation, fig. 438.....	
P 1-3/4" cop. to cop. stop, fig. 415.....	
P 1 Caldwell stop box, complete (long).....	
Carting.....	\$ 2.00
Tapping machine use.....	\$ 3.00
Motocrane.....	\$ 3.50
Loader.....	\$ 3.50