

Tel: 2-0988

c/o David J. Lipsitt
156 Ryan St.

Jan. 29, 1962
#26082 Mid-Town Realty, Inc.
N.W. Cor. Middle & Foster St.

Please install 1" City Meter & 1"
Copper service to supply building. Service
to enter from Foster St. Will notify when
ready.

Measure of 1" Curb Stop:

N x N line Middle Street	91.5
E x W " Foster Street	6.3
S x N " Building	9.6

Main is 14 ft. E x W line
Work done February 5, 1962

(over)

P 22 ft. of 1" copper tubing type K, soft.....	\$ 16.50
Labor.....	\$ 66.00
P 1-1" corporation, fig. 438 - Red Hed.....	\$
P 1-1" cop. to cop. stop, fig. 415 - Red Hed....	\$
P 1 Caldwell No. 1 Stop Box, complete..(long)...	\$
Carting.....	\$ 2.--
Compressor use.....	\$ 6.--
Tapping machine use.....	\$ 5.--
1 street cut: 5' x 2' Warrenite.....	\$
1 sidewalk cut: 7' x 2' Blacktop.....	\$