

Tel: 2-8417

205 Coggeshall St.

March 8, 1962

#26088

Manuel Camara

N.E.Cor. #205 Coggeshall & Belleville  
Ave.

Please install  $3/4$ " City Meter &  $3/4$ "  
copper service to supply gasoline station. Re-  
places  $5/8$ " Ser. #7304 to be discontinued.

Measure of  $3/4$ " Stop:

E x E line Belleville Ave. 42.5

S x N " Coggeshall St. 18.2

E x W " Building 12.9

Main is 32 ft. S x N line

Work done March 9, 1962

(over)

P55 ft. of 3/4" cop. tubing type K,...	\$	28.60
Labor.....	\$	80.64
P1-3/4" corporation, fig. 438 - B.H..	\$	
P1-3/4" cop. to cop. stop, fig. <u>415</u> ..	\$	
P1 Caldwell stop box, complete(long)..	\$	
Carting.....	\$	2.--
Tapping machine use.....	\$	3.--
Compressor use.....	\$	12.--
1 street cut: 5' x 2' Warrenite....	\$	
1 sidewalk cut: 9' x 2' Cement.....	\$	
1 - 3/4" cop. to cop. cplg., A-1525..	\$	
Supervision.....	\$	74.42